


Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	Schedule Layout - GD																							
							Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025		
							Aug	Sep	Oct	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
Midtown Multimodal Corridor - Baseline_230814							18-Apr-25, Midtown Multimodal Corridor - Baseline_230814																							
Project Milestones							18-Apr-25, Project Milestones																							
PM1000	Project Bid Date	0	0	20-Jul-23 A			Project Bid Date, 20-Jul-23 A																							
PM1010	Notice to Proceed	0	0	30-Oct-23*			◆ Notice to Proceed, 30-Oct-23*																							
PM1020	Deane - Sycamore: Substantial Completion	0	0		07-Mar-25		◆ Deane - Sycamore: Substantial Completion, 07-Mar-25																							
PM1030	Poplar - Woodland: Substantial Completion	0	0		12-Feb-25		◆ Poplar - Woodland: Substantial Completion, 12-Feb-25																							
PM1040	Final Completion	0	0		18-Apr-25		◆ Final Completion, 18-Apr-25																							
Phase Milestones							07-Mar-25, Phase Milestones																							
MMC1000	Deane St Overall Construction Timeline	354	354	30-Oct-23	07-Mar-25	0	Deane St Overall Construction Timeline																							
MMC1001	Sycamore St Overall Construction Timeline	274	274	13-Dec-23	30-Dec-24	49	Sycamore St Overall Construction Timeline																							
MMC1002	Tricycle Farms Trail Overall Construction Timeline	116	116	05-Dec-23	15-May-24	212	Tricycle Farms Trail Overall Construction Timeline																							
MMC1003	W. Poplar St - Overall Construction Timeline	112	112	09-Sep-24	12-Feb-25	16	W. Poplar St - Overall Construction Timeline																							
MMC1004	E. Poplar St - Overall Construction Timeline	67	67	25-Sep-24	26-Dec-24	50	E. Poplar St - Overall Construction Timeline																							
MMC1005	N. Woodland Ave. - Overall Construction Timeline	57	57	09-Oct-24	27-Dec-24	50	N. Woodland Ave. - Overall Construction Timeline																							
MMC1010	Deane St - South Side Completion	0	0		26-Aug-24	139	◆ Deane St - South Side Completion, 26-Aug-24																							
MMC1020	Deane St - North Side Completion	0	0		10-Feb-25	19	◆ Deane St - North Side Completion, 10-Feb-25																							
MMC1030	Deane St - Completion	0	0		07-Mar-25	0	◆ Deane St - Completion, 07-Mar-25																							
MMC3010	Sycamore St - South Side Completion	0	0		22-Jul-24	164	◆ Sycamore St - South Side Completion, 22-Jul-24																							
MMC3020	Sycamore St - North Side Completion	0	0		05-Dec-24	66	◆ Sycamore St - North Side Completion, 05-Dec-24																							
MMC3030	Sycamore St - Completion	0	0		30-Dec-24	49	◆ Sycamore St - Completion, 30-Dec-24																							
MMC3040	Tricycle Farms Trail - Completion	0	0		15-May-24	212	◆ Tricycle Farms Trail - Completion, 15-May-24																							
MMC3050	W. Poplar St - Completion	0	0		12-Feb-25	16	◆ W. Poplar St - Completion, 12-Feb-25																							
MMC3070	E. Poplar St - Completion	0	0		26-Dec-24	50	◆ E. Poplar St - Completion, 26-Dec-24																							
MMC3090	N. Woodland Ave. - Completion	0	0		27-Dec-24	50	◆ N. Woodland Ave. - Completion, 27-Dec-24																							
Project Traffic Control							28-Feb-25, Project Traffic Control																							
PTC1000	Deane- Earthwork Ph. 1- Porter to Sang Full Closure	18	18	09-Nov-23	05-Dec-23	0	Deane- Earthwork Ph. 1- Porter to Sang Full Closure																							
PTC1010	Deane- Earthwork Ph. 2- Sang to Lewis Full Closure	35	35	12-Dec-23	30-Jan-24	0	Deane- Earthwork Ph. 2- Sang to Lewis Full Closure																							
PTC1020	Deane- Earthwork Ph. 3- Lewis to Garland Full Closure	40	40	31-Jan-24	27-Mar-24	0	Deane- Earthwork Ph. 3- Lewis to Garland Full Closure																							
PTC1030	Deane St Rdwy & Site Finishes- Flagging when Req'd	243	243	27-Mar-24	28-Feb-25	0	Deane St Rdwy & Site Finishes- Flagging when Req'd																							
PTC1040	Sycamore St- Oakland Ave Closure	20	20	05-Jan-24	02-Feb-24	37	Sycamore St- Oakland Ave Closure																							
PTC1050	W. Poplar St - Flagging when Req'd	98	98	27-Sep-24	12-Feb-25	16	W. Poplar St - Flagging when Req'd																							
PTC1060	E. Poplar St - Flagging when Req'd	48	48	21-Oct-24	26-Dec-24	50	E. Poplar St - Flagging when Req'd																							
PTC1070	N. Woodland Ave. - Flagging when Req'd	37	37	06-Nov-24	27-Dec-24	50	N. Woodland Ave. - Flagging when Req'd																							
Deane - Sycamore							07-Mar-25, Deane - Sycamore																							
W. Deane St							07-Mar-25, W. Deane St																							
General							11-Nov-23, General																							
DG1000	Mobilization - Deane St	5	5	30-Oct-23	04-Nov-23	0	Mobilization - Deane St																							
DG1010	Erosion Control	10	10	30-Oct-23	11-Nov-23	0	Erosion Control																							
DG1020	Inst Traffic Control Devices	2	2	30-Oct-23	01-Nov-23	0	Inst Traffic Control Devices																							
Earthwork							21-Mar-24, Earthwork																							
Phase 1- Porter to Sang (10% of project) (600 LF)							24-Nov-23, Phase 1- Porter to Sang (10% of project) (600 LF)																							
DEWP-S1000	Clearing, Grubbing & Demolition	3	3	01-Nov-23	04-Nov-23	0	Clearing, Grubbing & Demolition																							
DEWP-S1010	Excavation	2	2	06-Nov-23	08-Nov-23	4	Excavation																							
DEWP-S1020	Undercut & Backfill	4	4	08-Nov-23	14-Nov-23	4	Undercut & Backfill																							
DEWP-S1030	Embankment	3	3	14-Nov-23	17-Nov-23	4	Embankment																							
DEWP-S1040	Subgrade Preparation	3	3	17-Nov-23	22-Nov-23	4	Subgrade Preparation																							

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
 Actual Level of Effort
 Remaining Work
◆ Milestone

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	Schedule Layout - GD																							
							Qtr 3, 2023		Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
DEWP-S1050	9"Agg Base Course - Rough In	2	2	22-Nov-23	24-Nov-23	4																								
Phase 2- Sang to Lewis (30% of project) (1,350 LF)																														
DEWS-L1000	Clearing, Grubbing & Demolition	3	3	24-Nov-23	29-Nov-23	4																								
DEWS-L1010	Excavation	4	4	29-Nov-23	05-Dec-23	4																								
DEWS-L1020	Undercut & Backfill	11	11	05-Dec-23	20-Dec-23	4																								
DEWS-L1030	Embankment	7	7	20-Dec-23	29-Dec-23	4																								
DEWS-L1040	Subgrade Preparation	5	5	29-Dec-23	05-Jan-24	4																								
DEWS-L1050	9"Agg Base Course - Rough In	4	4	05-Jan-24	11-Jan-24	4																								
Phase 3- Lewis to Garland (60% of project) (2,400 LF)																														
DEWL-G1000	Clearing, Grubbing & Demolition	5	5	11-Jan-24	18-Jan-24	4																								
DEWL-G1010	Excavation	6	6	18-Jan-24	26-Jan-24	4																								
DEWL-G1020	Undercut & Backfill	14	14	26-Jan-24	15-Feb-24	4																								
DEWL-G1030	Embankment	11	11	15-Feb-24	01-Mar-24	4																								
DEWL-G1040	Subgrade Preparation	8	8	01-Mar-24	13-Mar-24	4																								
DEWL-G1050	9"Agg Base Course - Rough In	6	6	13-Mar-24	21-Mar-24	4																								
Storm Drain																														
DSD1000	3110-P (290LF - 36" RCP)	7	7	09-Nov-23	18-Nov-23	0																								
DSD1010	3111-CI	2	2	08-Dec-23	12-Dec-23	0																								
DSD1020	3112-P (36LF - 24" RCP)	1	1	20-Nov-23	21-Nov-23	0																								
DSD1030	3112-AI	1	1	22-Nov-23	23-Nov-23	14																								
DSD1040	3113-P (48LF - 18" RCP)	1	1	21-Nov-23	22-Nov-23	0																								
DSD1050	3113-AI	1	1	22-Nov-23	23-Nov-23	14																								
DSD1060	3114-P (178LF - 36" RCP)	4	4	22-Nov-23	28-Nov-23	0																								
DSD1070	3114-CI	2	2	29-Nov-23	01-Dec-23	8																								
DSD1080	3115-P (28LF - 36" RCP)	2	2	28-Nov-23	30-Nov-23	0																								
DSD1090	3115-CI	2	2	01-Dec-23	05-Dec-23	5																								
DSD1100	3111-P (29LF - 18" RCP)	2	2	07-Dec-23	11-Dec-23	0																								
DSD1110	3110-CI	1	1	11-Dec-23	12-Dec-23	0																								
DSD1120	3108-P (28LF - 18" RCP)	2	2	05-Dec-23	07-Dec-23	0																								
DSD1130	3108-CI	1	1	07-Dec-23	08-Dec-23	2																								
DSD1140	3116-P (136LF - 30" RCP)	3	3	30-Nov-23	05-Dec-23	0																								
DSD1150	3116-CI	2	2	22-Jan-24	25-Jan-24	5																								
DSD1160	3118-P (224LF - 30" RCP)	5	5	12-Dec-23	19-Dec-23	0																								
DSD1170	3118-JB	2	2	20-Dec-23	25-Dec-23	28																								
DSD1180	3119-P (306LF - 30" RCP)	7	7	19-Dec-23	28-Dec-23	0																								
DSD1190	3151-P (53LF - 8" PVC)	1	1	28-Dec-23	29-Dec-23	0																								
DSD1200	3119-JB	2	2	01-Jan-24	04-Jan-24	20																								
DSD1210	3120-P (293LF - 30" RCP)	5	5	29-Dec-23	05-Jan-24	0																								
DSD1220	3120-CI	1	1	08-Jan-24	09-Jan-24	16																								
DSD1230	3122-P (271LF - 30" RCP)	5	5	05-Jan-24	12-Jan-24	0																								
DSD1240	3122-CI	1	1	29-Jan-24	30-Jan-24	1																								
DSD1250	3124-P (258LF - 30" RCP)	5	5	12-Jan-24	19-Jan-24	0																								
DSD1260	3124-CI	1	1	08-Mar-24	11-Mar-24	12																								
DSD1270	3126-P (266LF - 24" RCP)	5	5	31-Jan-24	07-Feb-24	0																								
DSD1280	3161-P (80 LF - 8" PVC)	1	1	07-Feb-24	08-Feb-24	17																								
DSD1290	3126-CBI	2	2	12-Mar-24	15-Mar-24	8																								
DSD1300	3128-P (244LF - 24" RCP)	4	4	08-Feb-24	14-Feb-24	17																								

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
 Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	Schedule Layout - GD																							
							Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025		
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
DSD1310	3152-P (31LF - 8" PVC)	1	1	14-Feb-24	15-Feb-24	17																								
DSD1320	3128-JB	1	1	16-Feb-24	19-Feb-24	27																								
DSD1330	3129-P (134LF - 24" RCP)	3	3	15-Feb-24	20-Feb-24	17																								
DSD1340	3153-P (25LF - 8" PVC)	1	1	20-Feb-24	21-Feb-24	17																								
DSD1350	3129-JB	1	1	22-Feb-24	23-Feb-24	23																								
DSD1360	3130-P (248LF - 24" RCP)	4	4	21-Feb-24	27-Feb-24	17																								
DSD1370	3156-P (23LF - 18" RCP)	1	1	27-Feb-24	28-Feb-24	17																								
DSD1380	3155-P (72LF - 8" PVC)	1	1	28-Feb-24	29-Feb-24	17																								
DSD1390	3157-P (99LF - 8" PVC)	1	1	29-Feb-24	01-Mar-24	17																								
DSD1400	3130-CI	2	2	15-Mar-24	19-Mar-24	6																								
DSD1410	3132-P (218LF - 24" RCP)	4	4	07-Feb-24	13-Feb-24	0																								
DSD1420	3158-P (39LF - 8" PVC)	1	1	13-Feb-24	14-Feb-24	0																								
DSD1430	3159-P (107LF - 8" PVC)	1	1	14-Feb-24	15-Feb-24	0																								
DSD1440	3132-JB	1	1	19-Mar-24	20-Mar-24	5																								
DSD1450	3134-P (250LF - 18" RCP)	4	4	15-Feb-24	21-Feb-24	0																								
DSD1460	3134-JB	1	1	22-Feb-24	23-Feb-24	23																								
DSD1470	3135-P (202LF - 18" RCP)	4	4	21-Feb-24	27-Feb-24	0																								
DSD1480	3135-CI	2	2	21-Mar-24	26-Mar-24	1																								
DSD1490	3138-P (232LF - 18" RCP)	4	4	27-Feb-24	04-Mar-24	0																								
DSD1500	3138-CBI	2	2	05-Mar-24	07-Mar-24	13																								
DSD1510	3139-P (54LF - 18" RCP)	2	2	04-Mar-24	06-Mar-24	0																								
DSD1520	3160-P (78LF - 8" PVC)	1	1	06-Mar-24	07-Mar-24	0																								
DSD1530	3139-CI	1	1	07-Mar-24	08-Mar-24	13																								
DSD1540	3117-P (33LF - 18" RCP)	2	2	19-Jan-24	24-Jan-24	0																								
DSD1550	3117-CI	1	1	24-Jan-24	25-Jan-24	5																								
DSD1560	3121-P (28LF - 18" RCP)	2	2	24-Jan-24	26-Jan-24	0																								
DSD1570	3121-CI	1	1	26-Jan-24	29-Jan-24	2																								
DSD1580	3123-P (33LF - 18" RCP)	2	2	26-Jan-24	30-Jan-24	0																								
DSD1590	3123-CI	1	1	30-Jan-24	31-Jan-24	0																								
DSD1600	3125-P (33LF - 18" RCP)	2	2	07-Mar-24	11-Mar-24	0																								
DSD1610	3125-CI	1	1	11-Mar-24	12-Mar-24	119																								
DSD1620	3127-P (28LF - 18" RCP)	2	2	11-Mar-24	14-Mar-24	0																								
DSD1630	3127-CI	1	1	14-Mar-24	15-Mar-24	116																								
DSD1640	3131-P (28LF - 18" RCP)	2	2	14-Mar-24	18-Mar-24	0																								
DSD1650	3131-CI	1	1	18-Mar-24	19-Mar-24	114																								
DSD1660	3156-AI	1	1	01-Mar-24	04-Mar-24	17																								
DSD1670	3133-P (31LF - 18" RCP)	2	2	18-Mar-24	20-Mar-24	0																								
DSD1680	3133-CI	1	1	20-Mar-24	21-Mar-24	112																								
DSD1690	3136-P (28LF - 18" RCP)	2	2	20-Mar-24	23-Mar-24	0																								
DSD1700	3136-CI	1	1	26-Mar-24	27-Mar-24	109																								
DSD1710	3137-P (99LF - 18" RCP)	2	2	25-Mar-24	27-Mar-24	0																								
DSD1720	3137-CI	1	1	27-Mar-24	28-Mar-24	107																								
Utility Relocations		58	58	06-Nov-23	24-Jan-24	45																								
Water		58	58	06-Nov-23	24-Jan-24	45																								
DW1000	Ph. 1-Adjust Water Service Line in Rdwy	3	3	06-Nov-23	09-Nov-23	0																								
DW1010	Ph. 1-Adjust WM Boxes & Gate Valves	2	2	09-Nov-23	13-Nov-23	13																								
DW1020	Ph. 2-Adjust GV in Rdwy	2	2	30-Nov-23	04-Dec-23	9																								



Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	Schedule Layout - GD																							
							Qtr 3, 2023		Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
DW1030	Ph. 2- Relo Meter Vault & RPZ	10	10	04-Dec-23	18-Dec-23	18																								
DW1040	Ph. 2- Inst GV & FH Assembly (Lewis Ave)	4	4	18-Dec-23	22-Dec-23	18																								
DW1050	Ph. 3- Adjust Water Service Line in Rdwy	10	10	22-Dec-23	05-Jan-24	45																								
DW1060	Ph. 3- Adjust/Relo WM Boxes & Gate Valves	9	9	05-Jan-24	18-Jan-24	45																								
DW1070	Ph. 3- Inst/Relo Fire Hydrants	4	4	18-Jan-24	24-Jan-24	45																								
Sewer																														
DS1000	Ph. 1- Adjust Existing Manhole Ring & Lids	2	2	13-Nov-23	15-Nov-23	95																								
Roadway & Site Finishes - South Side (East Bound)																														
Roadway Finishes																														
DRFS1000	Concrete Curb & Gutter (Machine/Mainline)	10	10	27-Mar-24	10-Apr-24	0																								
DRFS1010	Concrete Curb & Gutter (Tie Ins) (42ea dwwys & rdwys, 16 bo:	29	29	10-Apr-24	21-May-24	0																								
DRFS1020	Concrete Aprons & Driveways (39 ea)	26	26	17-Apr-24	23-May-24	0																								
DRFS1030	Concrete Sidewalks & Trail (3600 lf)	36	36	23-May-24	12-Jul-24	0																								
DRFS1040	Storm Drain Box Tops (16 ea)	16	16	10-Apr-24	02-May-24	69																								
DRFS1050	Rdwy Base Course - Fine Grade	6	6	23-May-24	31-May-24	54																								
DRFS1060	5"ACHM Binder Course	5	5	31-May-24	07-Jun-24	54																								
Fencing & Landscaping																														
DFLS1000	Topsoil Placement	30	30	13-Jun-24	25-Jul-24	0																								
DFLS1010	Landscaping - Install Trees	10	10	11-Jul-24	25-Jul-24	0																								
DFLS1020	4" Hardwood Mulch Placement	5	5	15-Aug-24	22-Aug-24	0																								
DFLS1030	Seeding & Sodding	20	20	25-Jul-24	22-Aug-24	0																								
DFLS1040	Fencing	2	2	25-Jul-24	29-Jul-24	18																								
DFLS1080	Deane St - Final Inspection (South)	2	2	22-Aug-24	26-Aug-24	0																								
Lighting																														
DLS1000	Ph. 1- Conduit Prep	2	2	09-Nov-23	13-Nov-23	94																								
DLS1010	Ph. 2- Conduit Prep	3	3	13-Nov-23	16-Nov-23	94																								
DLS1020	Ph. 3- Conduit Prep	6	6	16-Nov-23	24-Nov-23	127																								
DLS1040	Street Lights	5	5	21-May-24	28-May-24	62																								
Roadway & Site Finishes - North Side (West Bound)																														
Roadway Finishes																														
DRFN1500	Concrete Curb & Gutter (Machine/Mainline)	10	10	26-Aug-24	09-Sep-24	0																								
DRFN1505	Concrete Curb & Gutter (Tie Ins) (6ea dwwys & rdwys, 10 boxe	8	8	09-Sep-24	19-Sep-24	0																								
DRFN1506	Storm Drain Box Tops (16 ea)	16	16	09-Sep-24	01-Oct-24	81																								
DRFN1510	Concrete Aprons & Driveways (3 ea)	3	3	16-Sep-24	19-Sep-24	0																								
DRFN2000	Concrete Sidewalks & Trail (4,500 lf)	45	45	19-Sep-24	21-Nov-24	0																								
DRFN2030	Rdwy Base Course - Fine Grade	6	6	01-Oct-24	09-Oct-24	81																								
DRFN2045	5"ACHM Binder Course	5	5	09-Oct-24	16-Oct-24	81																								
Fencing & Landscaping																														
DFLN0900	Topsoil Placement	30	30	21-Nov-24	02-Jan-25	0																								
DFLN0910	Landscaping - Install Trees	10	10	19-Dec-24	02-Jan-25	0																								
DFLN0920	4" Hardwood Mulch Placement	5	5	02-Jan-25	09-Jan-25	0																								
DFLN0930	Seeding & Sodding	20	20	09-Jan-25	06-Feb-25	0																								
DFLN1000	Fencing	16	16	02-Jan-25	24-Jan-25	9																								
DFLN1080	Deane St - Final Inspection (North)	2	2	06-Feb-25	10-Feb-25	0																								
Lighting																														
DLN1000	Conduit	10	10	09-Sep-24	23-Sep-24	78																								
DLN1010	RRFB's	3	3	21-Nov-24	26-Nov-24	71																								
DLN1020	Street Lights	20	20	23-Sep-24	21-Oct-24	78																								

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
 Actual Level of Effort
 Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	Schedule Layout - GD																								
							Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun		
Roadway Finishes-Final		19	19	10-Feb-25	07-Mar-25	0	07-Mar-25, Roadway Finishes																								
Trail Through Tri Cycle Farms		116	116	05-Dec-23	15-May-24	212	15-May-24, Trail Through Tri Cycle Farms																								
General		6	6	05-Dec-23	13-Dec-23	37	13-Dec-23, General																								
Demolition		11	11	13-Dec-23	28-Dec-23	37	28-Dec-23, Demolition																								
Earthwork		12	12	28-Dec-23	15-Jan-24	58	15-Jan-24, Earthwork																								
Storm Drain		5	5	02-Jan-24	09-Jan-24	37	09-Jan-24, Storm Drain																								
Finishes		108	108	15-Dec-23	15-May-24	212	15-May-24, Finishes																								
W. Sycamore St.		274	274	13-Dec-23	30-Dec-24	49	30-Dec-24, W. Sycamore St.																								
General		13	13	13-Dec-23	01-Jan-24	43	01-Jan-24, General																								
South Side (East Bound) Improvements- Garland to Leverett		146	146	01-Jan-24	22-Jul-24	16	22-Jul-24, South Side (East Bound) Improvements- Garland to Leverett																								
Earthwork		29	29	14-Feb-24	26-Mar-24	37	26-Mar-24, Earthwork:																								
SSEW1000	Clearing & Grubbing	5	5	14-Feb-24	21-Feb-24	37	Clearing & Grubbing																								
SSEW1010	Demo. Concrete/Asphalt	6	6	21-Feb-24	29-Feb-24	37	Demol. Concrete/Asphalt																								
SSEW1020	Excavation	6	6	29-Feb-24	08-Mar-24	37	Excavation																								
SSEW1030	Undercut & Backfill	4	4	08-Mar-24	14-Mar-24	37	Undercut & Backfill																								
SSEW1040	Embankment	5	5	14-Mar-24	21-Mar-24	37	Embankment																								
SSEW1050	Subgrade Preparation	3	3	21-Mar-24	26-Mar-24	37	Subgrade Preparation																								
Storm Drain		26	26	09-Jan-24	14-Feb-24	37	14-Feb-24, Storm Drain																								
SSSD1000	4018-P-C (57 LF - 120"x36" RCBC)	5	5	09-Jan-24	16-Jan-24	37	4018-P-C (57 LF - 120"x36" RCBC)																								
SSSD1010	4018-P-B (235 LF - 120"x36" RCBC)	8	8	16-Jan-24	26-Jan-24	37	4018-P-B (235 LF - 120"x36" RCBC)																								
SSSD1020	4018-P-A (57 LF - 120"x36" RCBC)	5	5	26-Jan-24	02-Feb-24	37	4018-P-A (57 LF - 120"x36" RCBC)																								
SSSD1030	4019-P (104 LF - 18" RCP)	2	2	02-Feb-24	06-Feb-24	37	4019-P (104 LF - 18" RCP)																								
SSSD1040	4020-P (17 LF - 18" RCP)	1	1	06-Feb-24	07-Feb-24	37	4020-P (17 LF - 18" RCP)																								
SSSD1050	4021-P (31 LF - 18" RCP)	1	1	07-Feb-24	08-Feb-24	37	4021-P (31 LF - 18" RCP)																								
SSSD1060	4022-P (256 LF - 18" RCP)	4	4	08-Feb-24	14-Feb-24	37	4022-P (256 LF - 18" RCP)																								
Utility Relocations		13	13	01-Jan-24	18-Jan-24	43	18-Jan-24, Utility Relocations																								
Water		13	13	01-Jan-24	18-Jan-24	43	18-Jan-24, Water																								
SSW1000	Adjust Water Service Lines & Meters	4	4	01-Jan-24	05-Jan-24	43	Adjust Water Service Lines & Meters																								
SSW1010	Inst Water Line & Abndn. Exist @ Oakland Ave	9	9	05-Jan-24	18-Jan-24	43	Inst Water Line & Abndn. Exist @ Oakland Ave																								
Roadway Finishes		57	57	26-Mar-24	13-Jun-24	41	13-Jun-24, Roadway Finishes																								
SSRF1000	9" Agg Base Course - Rough In	5	5	26-Mar-24	02-Apr-24	37	9" Agg Base Course - Rough In																								
SSRF1010	Concrete Curb & Gutter (Machine/Mainline)	3	3	30-Apr-24	03-May-24	16	Concrete Curb & Gutter (Machine/Mainline)																								
SSRF1020	Concrete Curb & Gutter (Tie Ins) (9 ea dvwys & rdwys, 4 boxes)	7	7	03-May-24	14-May-24	16	Concrete Curb & Gutter (Tie Ins) (9 ea dvwys & rdwys, 4 boxes)																								
SSRF1030	Storm Drain Box Tops (4 ea)	4	4	30-Apr-24	06-May-24	64	Storm Drain Box Tops (4 ea)																								
SSRF1040	Concrete Aprons & Driveways (9 ea)	9	9	14-May-24	27-May-24	16	Concrete Aprons & Driveways (9 ea)																								
SSRF1050	Concrete Sidewalks & Trail (1,300 lf)	13	13	27-May-24	13-Jun-24	16	Concrete Sidewalks & Trail (1,300 lf)																								
SSRF1060	Rdwy Base Course - Fine Grade	3	3	14-May-24	17-May-24	58	Rdwy Base Course - Fine Grade																								
SSRF1070	5" ACHM Binder Course	2	2	17-May-24	21-May-24	58	5" ACHM Binder Course																								
Site Finishes		114	114	14-Feb-24	22-Jul-24	16	22-Jul-24, Site Finishes																								
Fencing & Landscaping		27	27	13-Jun-24	22-Jul-24	16	22-Jul-24, Fencing & Landscaping																								
SSSF1000	4" Topsoil Placement	10	10	13-Jun-24	27-Jun-24	16	4" Topsoil Placement																								
SSSF1010	Landscaping - Install Trees	5	5	27-Jun-24	04-Jul-24	20	Landscaping - Install Trees																								
SSSF1020	Seeding & Sodding	6	6	04-Jul-24	12-Jul-24	20	Seeding & Sodding																								
SSSF1030	Fencing	15	15	27-Jun-24	18-Jul-24	16	Fencing																								
SSSF1040	Sycamore South- Final Inspection	2	2	18-Jul-24	22-Jul-24	16	Sycamore South- Final Inspection																								
Lighting		75	75	14-Feb-24	29-May-24	27	29-May-24, Lighting																								
SSSL1050	Signal & Conduit Prep	20	20	14-Feb-24	13-Mar-24	51	Signal & Conduit Prep																								
SSSL1060	Traffic Signal Modifications	12	12	03-May-24	21-May-24	33	Traffic Signal Modifications																								
SSSL1070	Roadway Light Poles	18	18	03-May-24	29-May-24	27	Roadway Light Poles																								

▬ Remaining Level of Effort ▬ Actual Work ▬ Critical Remaining Work
▬ Actual Level of Effort ▬ Remaining Work ◆ Milestone

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	Schedule Layout - GD																							
							Qtr 3, 2023		Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025			
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
North Side (West Bound) Improvements - Garland to Leverett-1																								05-Dec-24, North Side (West Bound) Improvements						
Earthwork																								30-Aug-24, Earthwork						
Utility Relocations																								16-Aug-24, Utility Relocations						
SNW1000	Adjust Existing Manhole Ring & Lids (5 ea)	5	5	29-Jul-24	05-Aug-24	29																		Adjust Existing Manhole Ring & Lids (5 ea)						
SNW1010	Adjust Water Service Lines & Meters	5	5	05-Aug-24	12-Aug-24	29																		Adjust Water Service Lines & Meters						
SNW1020	Inst. Fire Hydrant & Abndn. Exist	4	4	12-Aug-24	16-Aug-24	29																		Inst. Fire Hydrant & Abndn. Exist						
Roadway Finishes																								03-Oct-24, Roadway Finishes						
SNRF1000	9" Agg Base Course - Rough In	2	2	30-Aug-24	04-Sep-24	16																		9" Agg Base Course - Rough In						
SNRF1010	Concrete Curb & Gutter (Machine/Mainline)	3	3	04-Sep-24	09-Sep-24	16																		Concrete Curb & Gutter (Machine/Mainline)						
SNRF1020	Concrete Curb & Gutter (Tie Ins) (6 ea dwys & rdwys, 2 boxe	4	4	09-Sep-24	13-Sep-24	16																		Concrete Curb & Gutter (Tie Ins) (6 ea dwys & rdwys, 2 boxes)						
SNRF1030	Storm Drain Box Tops (2 ea)	2	2	04-Sep-24	06-Sep-24	106																		Storm Drain Box Tops (2 ea)						
SNRF1040	Concrete Aprons & Driveways (4 ea)	4	4	13-Sep-24	19-Sep-24	16																		Concrete Aprons & Driveways (4 ea)						
SNRF1050	Concrete Sidewalks (1,300 lf)	10	10	19-Sep-24	03-Oct-24	16																		Concrete Sidewalks (1,300 lf)						
SNRF1060	Rdwy Base Course - Fine Grade	3	3	13-Sep-24	18-Sep-24	101																		Rdwy Base Course - Fine Grade						
SNRF1070	5"ACHM Binder Course	2	2	18-Sep-24	20-Sep-24	101																		5"ACHM Binder Course						
Site Finishes																								05-Dec-24, Site Finishes						
Fencing & Landscaping																								05-Dec-24, Fencing & Landscaping						
SNF1000	4" Topsoil Placement	10	10	04-Nov-24	18-Nov-24	49																		4" Topsoil Placement						
SNF1010	Landscaping - Install Trees	5	5	18-Nov-24	25-Nov-24	49																		Landscaping - Install Trees						
SNF1020	Seeding & Sodding	6	6	25-Nov-24	03-Dec-24	49																		Seeding & Sodding						
SNF1030	Fencing	5	5	18-Nov-24	25-Nov-24	55																		Fencing						
SNF1040	Sycamore North- Final Inspection	2	2	03-Dec-24	05-Dec-24	49																		Sycamore North- Final Inspection						
Leverett to Scull Creek																								04-Nov-24, Leverett to Scull Creek						
Roadway Finishes - Final																								30-Dec-24, Roadway Finishes - Final						
Poplar - Woodland																								12-Feb-25, Poplar - Woodland						
W. Poplar St.																								12-Feb-25, W. Poplar St.						
General																								25-Sep-24, General						
WPG1000	Mobilization - W. Poplar St.	5	5	09-Sep-24	16-Sep-24	28																		Mobilization - W. Poplar St.						
WPG1010	Erosion Control	4	4	16-Sep-24	20-Sep-24	28																		Erosion Control						
WPG1020	Inst. Traffic Control Devices	2	2	20-Sep-24	25-Sep-24	28																		Inst. Traffic Control Devices						
Earthwork																								21-Oct-24, Earthwork						
WPEW1000	Clearing & Grubbing	4	4	27-Sep-24	03-Oct-24	26																		Clearing & Grubbing						
WPEW1010	Excavation	8	8	03-Oct-24	15-Oct-24	26																		Excavation						
WPEW1020	Embankment	4	4	15-Oct-24	21-Oct-24	26																		Embankment						
Utility Relocations																								22-Oct-24, Utility Relocations						
Water																								22-Oct-24, Water						
WPW1000	Adjust Valve Collars (10 ea)	5	5	15-Oct-24	22-Oct-24	44																		Adjust Valve Collars (10 ea)						
Roadway Finishes																								21-Jan-25, Roadway Finishes						
WPRF1000	Concrete Curb & Gutter (1900 LF)	19	19	04-Nov-24	29-Nov-24	16																		Concrete Curb & Gutter (1900 LF)						
WPRF1010	Modify Storm Drain Tops (10 ea)	5	5	29-Nov-24	06-Dec-24	16																		Modify Storm Drain Tops (10 ea)						
WPRF1020	4" Concrete Sidewalks & Trail (2000 LF)	20	20	06-Dec-24	03-Jan-25	16																		4" Concrete Sidewalks & Trail (2000 LF)						
WPRF1030	4" Concrete Bus Pads (2 ea)	2	2	03-Jan-25	07-Jan-25	16																		4" Concrete Bus Pads (2 ea)						
WPRF1040	6" Concrete Aprons & Driveways (10 ea)	10	10	07-Jan-25	21-Jan-25	16																		6" Concrete Aprons & Driveways (10 ea)						
WPRF1050	3" Asphalt Aprons & Driveways (3 ea)	2	2	16-Dec-24	18-Dec-24	50																		3" Asphalt Aprons & Driveways (3 ea)						
Site Finishes																								12-Feb-25, Site Finishes						
Fencing & Landscaping																								10-Feb-25, Fencing & Landscaping						
WPFL1000	4" Topsoil Placement	5	5	21-Jan-25	28-Jan-25	16																		4" Topsoil Placement						
WPFL1010	Install Trees	2	2	28-Jan-25	30-Jan-25	17																		Install Trees						

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
 Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	Total Float	Schedule Layout																							
							Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025		
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
WPFL1020	4" Hardwood Mulch Placement	3	3	28-Jan-25	31-Jan-25	16																				4" Hardwood Mulch Placement				
WPFL1030	Seeding & Sodding	2	2	31-Jan-25	04-Feb-25	16																				Seeding & Sodding				
WPFL1040	Fencing	4	4	04-Feb-25	10-Feb-25	16																				Fencing				
Lighting		62	62	27-Sep-24	25-Dec-24	23																				25-Dec-24, Lighting				
WPL1000	Conduit	9	9	27-Sep-24	10-Oct-24	59																				Conduit				
WPL1010	RRFB's	3	3	29-Nov-24	04-Dec-24	38																				RRFB's				
WPL1020	Street Lights (19 ea)	18	18	29-Nov-24	25-Dec-24	23																				Street Lights (19 ea)				
Finishes		40	40	18-Dec-24	12-Feb-25	16																				12-Feb-25, Finishes				
WPF2000	Striping & Signage	4	4	18-Dec-24	24-Dec-24	50																				Striping & Signage				
WPF2010	W. Poplar St - Final Inspection	2	2	10-Feb-25	12-Feb-25	16																				W. Poplar St - Final Inspection				
E. Poplar St.		67	67	25-Sep-24	26-Dec-24	50																				26-Dec-24, E. Poplar St				
General		10	10	25-Sep-24	09-Oct-24	59																				09-Oct-24, General				
Earthwork		11	11	21-Oct-24	06-Nov-24	68																				06-Nov-24, Earthwork				
Storm Drain		14	14	01-Nov-24	21-Nov-24	51																				21-Nov-24, Storm Drain				
Utility Relocations		6	6	24-Oct-24	01-Nov-24	72																				01-Nov-24, Utility Relocations				
Roadway Finishes		26	26	11-Nov-24	17-Dec-24	53																				17-Dec-24, Roadway Finishes				
Site Finishes		46	46	24-Oct-24	26-Dec-24	50																				26-Dec-24, Site Finishes				
Lighting		12	12	24-Oct-24	11-Nov-24	71																				11-Nov-24, Lighting				
Landscaping		11	11	09-Dec-24	24-Dec-24	50																				24-Dec-24, Landscaping				
Finishes		8	8	17-Dec-24	26-Dec-24	50																				26-Dec-24, Finishes				
N. Woodland Ave.		57	57	09-Oct-24	27-Dec-24	50																				27-Dec-24, N. Woodland Ave.				
General		5	5	09-Oct-24	16-Oct-24	83																				16-Oct-24, General				
Earthwork		5	5	06-Nov-24	13-Nov-24	68																				13-Nov-24, Earthwork				
Utility Relocations		2	2	07-Nov-24	11-Nov-24	74																				11-Nov-24, Utility Relocations				
Roadway Finishes		7	7	09-Dec-24	17-Dec-24	51																				17-Dec-24, Roadway Finishes				
Site Finishes		10	10	13-Dec-24	27-Dec-24	50																				27-Dec-24, Site Finishes				
Lighting		3	3	13-Dec-24	18-Dec-24	50																				18-Dec-24, Lighting				
Landscaping		2	2	18-Dec-24	20-Dec-24	50																				20-Dec-24, Landscaping				
Finishes		5	5	20-Dec-24	27-Dec-24	50																				27-Dec-24, Finishes				